

## HERITAGE TRAIL CONSTRUCTION UPDATE

August 8, 2008

- **Center Street:** By Friday afternoon, the trail on Center Street will be done and ready for Lindon Days this weekend! Crews will return to complete the project by hydroseeding the lawns and doing minor cleanup on the trail and adjacent properties.
- **State Street Tunnel Construction:** The tunnel is nearing completion. The culvert is complete, but the retaining walls on the west side still need to be built. Barring any unforeseen circumstances, the west side of State Street will be paved by August 19 and traffic will return to normal.
- **Main Street and Canal:** The curb and gutter have been laid on Main Street and crews are now working to prepare ground for the asphalt and patching in the street. Similar progress is being made on Canal Drive.
- **Lakeview Road:** The trail on Lakeview Road is substantially complete, though a few minor clean-up and repair projects need to be finished.
- **Old Station Square:** The trail in this section is also complete, with the exception of the transition piece into the tunnel, which will be done when the retaining walls are finished.

### More Information

Project updates and background can be found on Lindon City's website at [www.lindoncity.org](http://www.lindoncity.org). For specific questions or concerns, contact the Public Involvement Team at 801-592-9507 or by email at [lindontrailinfo@langdongroupinc.com](mailto:lindontrailinfo@langdongroupinc.com).